



June 23, 2016

PH: 801.254.3742 EMAIL: info@sjc.utah.gov FAX: 801.254.3393

Michelle Bethune

[REDACTED]
Riverton, Utah 84065

Re: GRAMA Records Request received June 17, 2016

Request: Requesting records for the following address: 4700 Daybreak Parkway in South Jordan:

1. Any records of violations/inspections
2. Certificate of Occupancy Records
3. Any Institutional controls for this property

Reply:

1. **Approved – (41) Inspection Records (No violations found)**
2. **Approved – (4) Certificates of Occupancy Records**
3. **No Records Found**

If you have any questions pertaining to these records, you can reach me at 801-253-5203 Ext. 1279.

Please submit payment of \$11.25 (45 pages x .25 = \$11.25) to:

City of South Jordan

1600 Towne Center Drive

South Jordan, Utah 84095

Sincerely,

Cindy Valdez, CMC
Deputy City Recorder

RECEIVED

JUN 17 2016

South Jordan City
City Recorders Office

CITY OF SOUTH JORDAN
GRAMA Record Request
Fax: 801-254-3393



The following form should be completely filled out and returned to the City Recorder's office. The City is allowed 10 business days in which to respond to your request. Presently, South Jordan City Charges .25¢ per page. The City may assess other fees for records compiled in a form other than that maintained. Research or Services Fee may be charged as provided by Utah Code 63G-2-203.

Requestor's Name: Michelle Bethune

Address: [Redacted] City: Riverton

State: UT Zip: 84065 Daytime Phone: [Redacted] Fax: _____

In accordance with the Governmental Records Access Management Act, I am seeking the following record(s) specifically described as:

- I am requesting records for the following address: 4700 Daybreak Parkway in South Jordan
- 1-Any records of violations/inspections
- 2-Certificates of Occupancy
- 3-Any Institutional controls for this property

which I believe are collected, filed and/or used by the City of South Jordan, 1600 W. Towne Center Drive, South Jordan, Utah 84095 (801) 254-3742.

I would like to view/inspect the record(s).

I would like to receive a copy of the record(s) described above. I understand that the City charges a fee for copies of records and the copies will be provided subject to fees being paid. I authorize cost of up to \$ 25.00. If costs are greater than the amount I have specified, I further understand that the office will contact me and will not respond to a request for copies if I have not authorized adequate costs.

Michelle Bethune

06 / 17 / 2016

Signature

Date

=====

CITY'S RESPONSE TO RECORD REQUEST - FOR OFFICE USE ONLY

APPROVED - Requestor notified on June 23rd, 2016

DENIED - Written denial sent on _____, 20 ____

Requestor notified that this office does not maintain record; and, if known, was also notified of name and address of agency that does maintain record on _____, 20 ____

Extension of time for extraordinary circumstances. Required notice sent _____, 20 ____

COPY FEES: \$ 11.25 If waived, approved by: _____



City of South Jordan

Building Division
1600 W Towne Center Drive
South Jordan, UT 84065
801-254-3742
<http://www.southjordancity.org>

Project #: 2012-15770

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

Project Description: CRICKET WIRELESS TOWER/RIO TINTO BUILDING

Inspection

Schedule ID	Permit ID	Special Instructions	Inspector	Group	Date	Time
145847	42853	@11:00	Nelson, Jason	Building	11/29/2012	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	11/29/2012	12:00 AM	None / Approved	

EXPIRED PERMIT

PERMIT NUMBER: 40793

CONTRACTOR: JACOBSEN CONSTRUCTION

ADDRESS: 4700 W. DAYBREAK VIEW PARKWAY

DESCRIPTION: TI REMODEL/RIO TINTO

LAST INSPECTION DATE: 11/14/11

DATE: 12/20/12

THIS PERMIT HAS EXPIRED, AND IS
CONSIDERED ABANDONED. IT HAS
NEVER PASSED A FINAL INSPECTION,
AND IT IS IN VIOLATION.

Building Project Inspection History Report



City of South Jordan

Building Division

1600 W Towne Center Drive
 South Jordan, UT 84065
 801-254-3742
<http://www.southjordancity.org>

Project #: 2011-13928

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

**Project Description: TI REMODEL/RIO TINTO
 DAYBREAK OFFICE BLDG/LEVELS 2 & 3
 MAX OCCUPANCY LOAD 1180
 *NO PLUMBING CHANGES ON PROJECT***

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121300	40793		Nelson, Jason	Building	4/12/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Mechanical	4/12/2011	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121331	40793		Nelson, Jason	Building	4/14/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four-Way (Frame, elec, mech, plumb, sheathing)	4/14/2011	12:00 AM	Reschedule / Correction	1. REMOVE ALL ABANDONED SYSTEMS 2. FINISH SUPPORTS FOR CEILINGS AT FRAMED OPENINGS 3. COMPLETE WALL BRACES

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121441	40793		Nelson, Jason	Building	4/15/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Four Way	4/15/2011	12:00 AM	Reschedule / Correction	COMPLETE WALL BRACES
Sheetrock	4/15/2011	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
122018	40793		Nelson, Jason	Building	5/6/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	5/6/2011	12:00 AM	Reschedule / Correction	SUPPORT ELECT OFF OF GRID EXPOSE SEIZMIC POSTS FOR CLOUD
Re-Four Way	5/6/2011	12:00 AM	Reschedule / Correction	COMPLETE WALL BRACES

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
122101	40793		Nelson, Jason	Building	5/10/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	5/10/2011	12:00 AM	None / Approved	
Re-Four Way	5/10/2011	12:00 AM	Reschedule / Correction	provide letter from engineer that all concerns with structure were resolved to his satisfaction.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
122694			Nelson, Jason	Building	5/31/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Four Way	5/31/2011	12:00 AM	Reschedule / Correction	"2nd & 3rd floors" for today inspected partition walls on north east end from prior reports provide letter from engineer that all concerns with structure were resolved to his satisfaction.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
123317	40793		Nelson, Jason	Building	6/17/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	6/17/2011	12:00 AM	Reschedule / Correction	Inspected grids in pod rooms 2nd and 3rd floor 1. complete mechanical 2. because walls dont run to deck above provide seismic posts.
Re-Four Way	6/17/2011	12:00 AM	None / Approved	provide letter from engineer that all concerns with structure were resolved to his satisfaction. 6/24/11 RECEIVED LETTER FROM ENGINEER ISSUES RESOLVED.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
123665	40793		Nelson, Jason	Building	6/29/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	6/29/2011	12:00 AM	Reschedule / Correction	1. resolve ceiling grid 2. test emergency lighting because office space was moved into prior to inspection owner and contractor are responsible for proper electrical connections to cubicals
Re-ceiling grid	6/29/2011	12:00 AM	Reschedule / Correction	Inspected grids in pod rooms 2nd and 3rd floor 1. complete mechanical 2. because walls dont run to deck above provide seismic posts.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
124013	40783		Nelson, Jason	Building	7/11/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	7/11/2011	12:00 AM	Reschedule / Correction	INSPECTED ELECTRICAL AND FRAMING 2ND AND 3RD FLOOR WALLS AND HARD LIDS ON WEST SIDE 1. PROVIDE BUSHINGS FOR CONDUIT ENDS 2. FINISH WALL BRACES
Re-ceiling grid	7/11/2011	12:00 AM	Reschedule / Correction	inspected grids in pod rooms 2nd and 3rd floor. 1. complete mechanical 2. because walls dont run to deck above provide seismic posts.
Re-Final	7/11/2011	12:00 AM	Reschedule / Correction	1. resolve ceiling grid 2. test emergency lighting because office space was moved into prior to inspection owner and contractor are responsible for proper electrical connections to cubicals

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
124744	40783		Nelson, Jason	Building	8/1/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	8/1/2011	12:00 AM	Reschedule / Correction	FROM PRIOR REPORTS ON EAST SIDE inspected grids in pod rooms 2nd and 3rd floor 1. complete mechanical 2. because walls dont run to deck above provide seismic posts. FOR TODAY INSPECTED WEST 1/2 2ND AND 3RD 1. WOOD CEILING ON 2 NOT INSPECTED 2. SHOW HOW GRID IS SECURED TO TRACK 3. ALL TILE IN CUBICAL AREAS BOTH FLOORS NOT INSPECTED. ALSO BREAK AREA 4. LABEL RATED WALLS 5. SEAL ALL RATED WALL PENETRATIONS 6. DUCT SEAL ON 2 FLOOR NOT INSPECTED
Re-Electrical	8/1/2011	12:00 AM	None / Approved	SEE CEILING GRID INSPECTION FOR ANY CORRECTIONS.
Re-Final	8/1/2011	12:00 AM	Reschedule / Correction	1. resolve ceiling grid 2. test emergency lighting because office space was moved into prior to inspection owner and contractor are responsible for proper electrical connections to cubicals

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
124947	40783		Nelson, Jason	Building	8/5/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	8/5/2011	12:00 AM	Reschedule / Correction	4. LABEL RATED WALLS 5. SEAL ALL RATED WALL PENETRATIONS 6. DUCT SEAL ON 2 FLOOR NOT INSPECTED
Re-Final	8/5/2011	12:00 AM	Reschedule / Correction	1. resolve ceiling grid 2. test emergency lighting because office space was moved into prior to inspection owner and contractor are responsible for proper electrical connections to cubicals

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
125178	40793		Nelson, Jason	Building	8/11/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	8/11/2011	12:00 AM	Reschedule / Correction	1. SEAL ALL RATED WALL PENETRATIONS 2. DUCT SEAL ON 2 FLOOR NOT INSPECTED
Re-Final	8/11/2011	12:00 AM	Reschedule / Correction	1. LIFT WIRE OFF GRID 2. ON 3RD FLOOR COMPLETE FURN. SOUTH END 3. ON 3RD FLOOR TEST ELECT 4 POD CUBICAL NORTH END

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
125238	40793		Nelson, Jason	Building	8/12/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	8/12/2011	12:00 AM	None / Approved	DUCT SEAL ON 2ND FLOOR NOT INSPECTED
Re-Final	8/12/2011	12:00 AM	Reschedule / Correction	TEST EMERGENCY LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
125536	40793		Nelson, Jason	Building	8/19/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	8/19/2011	12:00 AM	None / Approved	3rd floor phase 3
Framing	8/19/2011	12:00 AM	None / Approved	3rd floor phase 3
Re-Final	8/19/2011	12:00 AM	Reschedule / Correction	TEST EMERGENCY LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
125825	40793		Nelson, Jason	Building	8/26/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	8/26/2011	12:00 AM	None / Partial Approval	INSPECTED CAN LIGHTS AND DUCT WORK 2ND AND 3RD FLOOR. CONTRACTOR STILL FINISHING CLOUDS
Re-Final	8/26/2011	12:00 AM	Reschedule / Correction	TEST EMERGENCY LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
126219	40793		Nelson, Jason	Building	9/7/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	9/7/2011	12:00 AM	None / Approved	3rd and 3rd floors
Re-Final	9/7/2011	12:00 AM	Reschedule / Correction	TEST EMERGENCY LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
126632	40793		Nelson, Jason	Building	9/15/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/15/2011	12:00 AM	Reschedule / Correction	1. TEST EMERGENCY LIGHTING 2. TEST CUBICALS ON WEST END

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
126569	40793		Nelson, Jason	Building	9/16/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/16/2011	12:00 AM	Reschedule / Correction	test emergency lighting

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
127572	40793		Nelson, Jason	Building	10/3/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	10/3/2011	12:00 AM	None / Approved	INSPECTED HARD LIDS ON 2ND AND 3RD FLOOR INSPECTED CLOUDS ON 2ND FLOOR 1. CALL INSPECTION FOR 3RD FLOOR
Mechanical	10/3/2011	12:00 AM	None / Approved	INSPECTED DUCT SEAL
Re-Final	10/3/2011	12:00 AM	Reschedule / Correction	TEST EMERGENCY LIGHTING
Four Way (Frame, Elec, Pibg, Mech, Gas Line, Sheathing)	10/3/2011	12:00 AM	None / Approved	INSPECTED ELECT AND FRAMING ON 2ND AND 3RD FLOORS

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
120429	40793		Nelson, Jason	Building	10/19/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	10/19/2011	12:00 AM	None / Approved	
Re-Final	10/19/2011	12:00 AM	Reschedule / Correction	TEST EMERGENCY LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
120110	40793		Nelson, Jason	Building	11/3/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	11/3/2011	12:00 AM	Reschedule / Correction	*include final level 2 phase 4* TEST EMERGENCY LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
129164	40783		Nelson, Jason	Building	11/4/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	11/4/2011	12:00 AM	Reschedule / Correction	*final level 3 phase 4* test emergency lighting.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
129525	40783		Nelson, Jason	Building	11/4/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four-Way (Frame, elec, mech, plumb, sheathing)	11/14/2011	12:00 AM	None / Approved	3rd floor at library area.

Building Project Inspection History Report



City of South Jordan

Building Division

1600 W Towne Center Drive
 South Jordan, UT 84065
 801-254-3742
<http://www.southjordancity.org>

Project #: 2010-13710

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

**Project Description: CELL ANTENNA/T-MOBILE
 PENTHOUSE OF RIO TINTO HQ BLDG**

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
118636	40548	*	Nelson, Jason	Building	12/21/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	12/21/2010	12:00 AM	None / Cancelled	cancelled per contractor

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
118687	40548	*	Nelson, Jason	Building	1/5/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	1/5/2011	12:00 AM	None / Approved	called 979-2052 left message. gave contractor about 20 min then called when on site still no answer. came back later In dey contractor addressed issues while onsite.

Building Project Inspection History Report



City of South Jordan

Building Division

1600 W Towne Center Drive
 South Jordan, UT 84065
 801-254-3742
<http://www.southjordancity.org>

Project #: 2011-13943

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

Project Description: COVERED WALKWAY/RIO TINTO

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121292	40791	*	Nelson, Jason	Building	4/11/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footings/Ufer Ground	4/11/2011	12:00 AM	Reschedule / Correction	1. steel for footing needs to be suspended to provide 3" min above bottom of footing 2. footings not sized per plan provide 3'x3' footing or get engineer to allow 32" footings. 3. remove loose soil and square bottom edge of footings. 4. provide vertical steel for column

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121321	40791	*	Nelson, Jason	Building	4/12/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
re-footing	4/12/2011	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121360	40791	*	Nelson, Jason	Building	4/13/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	4/13/2011	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
121979	40791	*	Nelson, Jason	Building	5/5/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	5/5/2011	12:00 AM	Reschedule / Correction	called 656-8473. call would not go through. no plans onsite. unable to inspect

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
122150	40791		Nelson, Jason	Building	5/11/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	5/11/2011	12:00 AM	None / Approved	

Building Project Inspection History Report



City of South Jordan

Building Division

1600 W Towne Center Drive
 South Jordan, UT 84065
 801-254-3742
<http://www.southjordancity.org>

Project #: 2010-13097

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

**Project Description: TI/TELEPRESENCE
 DAYBREAK OFFICE BUILDING
 MAX OCCUPANCY LOAD 16
 NO COMMERCIAL CHECKLIST
 NO CO ISSUED**

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
111886	39925		Nelson, Jason	Building	5/27/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	5/27/2010	12:00 AM	Reschedule / Correction	PROVIDE BUSHINGS FOR CONDUIT ENDS.
Framing	5/27/2010	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
112729	39926	*	Nelson, Jason	Building	6/17/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	6/17/2010	12:00 AM	None / Not Ready	
Re-Electrical	6/17/2010	12:00 AM	None / Approved	WILL CHECK BUSHINGS ON CONDUIT ENDS WHEN CEILING GRID IS READY

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
112965	39925	*	Nelson, Jason	Building	6/23/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	6/23/2010	12:00 AM	Reschedule / Correction	NEED TO COMPLETE DUCT WORK AND LIGHTING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
113280	39925	*	Nelson, Jason	Building	6/30/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	6/30/2010	12:00 AM	Reschedule / Correction	UNABLE TO ACCESS

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
113324	38925	*	Nelson, Jason	Building	7/1/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	7/1/2010	12:00 AM	Reschedule / Correction	need to balance mechanical system test emergency lighting in new corridor
Calling Grid	7/1/2010	12:00 AM	None / Approved	
Commercial Check List	7/1/2010	12:00 AM	None / Notified	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
113515	38925	*	Nelson, Jason	Building	7/8/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	7/8/2010	12:00 AM	Reschedule / Correction	test emergency lighting in new corridor

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
113555	38925	*	Nelson, Jason	Building	7/16/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	7/16/2010	12:00 AM	None / Approved	



City of South Jordan

Building and Safety Division

Certificate of Occupancy

This certificate issued pursuant to the requirements of Section 109 of the Uniform Building Code certifying that at the time of issuance this structure was in compliance with the various ordinances of the City regulating building construction or use for the following address.

Building Address: **4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)**

Project Number: **2010-13230**

Permits: 40120

Commercial Add/Alter

7/30/2010

Contractor Name: * **SAHARA**

Contractor Address **801 N 500 W SUITE 300 WEST BOUNTIFUL UT 84087**

Description: **T1/RIO TINTO OPS TRAINING
MAX OCCUPANCY LOAD 333**

Occupancy Type: **Commercial**

Const. Type: **Type IIB**

Square Feet:

APN: **2719158001**

Tract Number: **DAYBREAK**

Lot Number: **OFFICE BLDG/PARKING STRUCTURE**

Date: **1/6/2011**

Approved By: _____

Building Official

This Certificate shall be posted in a conspicuous place on the premises and shall not be removed except by the Building Official.

Building Project Inspection History Report



City of South Jordan

Building Division

1600 W Towne Center Drive
South Jordan, UT 84065
801-254-3742

<http://www.southjordancity.org>

Project #: 2010-13230

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

**Project Description: TI/RIO TINTO OPS TRAINING
MAX OCCUPANCY LOAD 333**

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
114434	40120	*	Nelson, Jason	Building	8/9/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Plumbing	8/9/2010	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
114738	40120	*	Nelson, Jason	Building	8/19/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four-Way (Frame, elec, mech, plumb, sheathing)	8/19/2010	12:00 AM	Reschedule / Correction	1. PROVIDE 2 EXITS OUT OF AUTOMATION ROOM 2. PROVIDE BUSHINGS FOR CONDUIT ENDS 3. COMPLETE FRAMING FOR FOLDING WALLS 4. FINISH PLUMBING IN BREAKROOM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
114816	40120	*	Nelson, Jason	Building	8/23/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Electrical	8/23/2010	12:00 AM	None / Approved	
Re-Four Way	8/23/2010	12:00 AM	Reschedule / Correction	1. PROVIDE 2 EXITS OUT OF AUTOMATION ROOM 2. PROVIDE BUSHINGS FOR CONDUIT ENDS 3. COMPLETE FRAMING FOR FOLDING WALLS 4. FINISH PLUMBING IN BREAKROOM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
115077	40120	*	Nelson, Jason	Building	8/30/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Sheetrock	8/30/2010	12:00 AM	None / Partial Approval	south 1/2 only.
Re-Four Way	8/30/2010	12:00 AM	Reschedule / Correction	1. PROVIDE 2 EXITS OUT OF AUTOMATION ROOM 2. PROVIDE BUSHINGS FOR CONDUIT ENDS 3. COMPLETE FRAMING FOR FOLDING WALLS 4. FINISH PLUMBING IN BREAKROOM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
115970	40120	*	Nelson, Jason	Building	9/24/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	9/24/2010	12:00 AM	Reschedule / Correction	FRAMING FOR HARD LIDS 1. SUPPORTS NEED TO BE 4' O.C. MAX
Electric	9/24/2010	12:00 AM	Reschedule / Correction	1. EXTEND ALL ALARM CONDUIT AND PROVIDE BUSHING 2. MAKE ALL J-BOXES ACCESSIBLE
Mechanical	9/24/2010	12:00 AM	None / Approved	MECHANICAL AT HARDLIDS
Rebar	9/24/2010	12:00 AM	Reschedule / Correction	*ramp* 1. CONTRACTOR USED #4BAR 12" OC FOR VERTS. GET ENGINEER TO APPROVE 2. GET ENGINEER TO PROVIDE HORIZ. BAR SCHEDULE IN WALL

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
116067	40120	*	Nelson, Jason	Building	9/27/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Electrical	9/27/2010	12:00 AM	None / Approved	
Re-Framing	9/27/2010	12:00 AM	None / Approved	
Re-Mechanical	9/27/2010	12:00 AM	None / Approved	NO NEW MECHANICAL TODAY
Rebar	9/27/2010	12:00 AM	Reschedule / Correction	*ramp* 1. CONTRACTOR USED #4BAR 12" OC FOR VERTS. GET ENGINEER TO APPROVE 2. GET ENGINEER TO PROVIDE HORIZ. BAR SCHEDULE IN WALL

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
116093	40120	*	Hardy, Jim	Building	9/28/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	9/28/2010	12:00 AM	Reschedule / Correction	*inspected wall for ramp* - provide steel schedule and size of wall at next inspection, no details on plans. pour at own risk.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
116801	40120	*	Nelson, Jason	Building	10/20/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ceiling Grid	10/20/2010	12:00 AM	Reschedule / Correction	1. provide bushings for all conduit ends 2. need to complete south conference room
Rebar	10/20/2010	12:00 AM	Reschedule / Correction	*inspected wall for ramp* - provide steel schedule and size of wall at next inspection, no details on plans. pour at own risk.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
116852	40120	*	Hardy, Jim	Building	10/21/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Power to Panel	10/21/2010	12:00 AM	None / Approved	
Rebar	10/21/2010	12:00 AM	None / Approved	
Re-ceiling grid	10/21/2010	12:00 AM	Reschedule / Correction	2. need to complete south conference room

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
117015	40120	*	Hardy, Jim	Building	10/27/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-ceiling grid	10/27/2010	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
117122	40120	*	Nelson, Jason	Building	10/29/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Commercial Check List	10/29/2010	12:00 AM	None / Notified	
Final	10/29/2010	12:00 AM	Reschedule / Correction	1. TEST EMERGENCY LIGHTING 2. FINISH MECHANICAL SYSTEM 3. ADJUST EXIT DOOR PUSH PRESSURE. CHECK ALL 4. BREAK ROOM SINK LEAKING 5. COUNTER FOR BREAKROOM MAX 34" 6. RECETION AREA NOT READY FOR INSPECTION

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
117212	40120	*	Nelson, Jason	Building	11/2/2010	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	11/2/2010	12:00 AM	Reschedule / Correction	1. TEST EMERGENCY LIGHTING 2. NEED CRASH BARS ON CONFRENCE ROOM DOORS.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
118972		re-final	Dansie Dave	Building	1/6/2011	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	1/6/2011	12:00 AM	None / Approved	



City of South Jordan

Building and Safety Division

Certificate of Occupancy

This certificate issued pursuant to the requirements of Section 109 of the Uniform Building Code certifying that at the time of issuance this structure was in compliance with the various ordinances of the City regulating building construction or use for the following address.

Building Address: **4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)**

Project Number: **2008-11299**

Permits: 38311

Commercial Add/Alter

12/8/2008 12:00:00 AM

Tenant Name: **KENNECOTT LAND RESIDENTIAL DEVELOPMENT CO -**

Tenant Address: **5295 S COMMERCE DR MURRAY UT 84107**

Description: T-//DAYBREAK MANAGEMENT OFFICE
DAYBREAK CORPORATE CENTER
FIRST FLOOR SUITE G
TEMP. CO ISSUED 2/9/09 PER TY EXPIRES 2/17/09
C.O. ISSUED 4/23/09

Occupancy Type: **Office**

Const. Type: **Type IIB**

Square Feet:

APN: **1111111111**

Tract Number: **DAYBREAK**

Lot Number: **OFFICE BLDG/PARKING STRUCTURE**

Date: **4/23/09**

Approved By:

Building Official

This Certificate shall be posted in a conspicuous place on the premises and shall not be removed except by the Building Official.



Temp. C.O. Expires 2/17/09

**City of South
Jordan**

Building and Safety Division

Certificate of Occupancy

This certificate issued pursuant to the requirements of Section 109 of the Uniform Building Code certifying that at the time of issuance this structure was in compliance with the various ordinances of the City regulating building construction or use for the following address.

Building Address: **4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)**

Project Number: **2008-11299**

Permits: 38311

Commercial Add/Alter

12/8/2008 12:00:00 AM

Tenant Name: **KENNECOTT LAND RESIDENTIAL DEVELOPMENT CO -**

Tenant Address: **5295 S COMMERCE DR MURRAY UT 84107**

Description: T-1/DAYBREAK MANAGEMENT OFFICE
DAYBREAK CORPORATE CENTER
FIRST FLOOR SUITE G
TEMP. CO ISSUED 2/9/09 PER TY

Occupancy Type: **Office**

Const. Type: **Type IIB**

Square Feet:

APN: **11111111111**

Tract Number: **DAYBREAK**

Lot Number: **OFFICE BLDG/PARKING STRUCTURE**

Date: **2/5/09**

Approved By: _____

Building Official

This Certificate shall be posted in a conspicuous place on the premises and shall not be removed except by the Building Official.

Inspection History Report



City of South Jordan
Building Division
 1600 W Towne Center Drive
 South Jordan, UT 84065
 801-264-3742
<http://www.southjordancity.org>

Project #: 2008-11299

Permit #: 38311

Address: 4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)

**Project Description: T-I/DAYBREAK MANAGEMENT OFFICE
 DAYBREAK CORPORATE CENTER
 FIRST FLOOR SUITE G
 TEMP. CO ISSUED 2/9/09 PER TY EXPIRES 2/17/09
 C.O. ISSUED 4/23/09**

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
94307		Nelson, Jason	Building	12/10/2008	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Four Way (Frame, Elec, P/fg, Mech, Gas Line, Sheathing)	12/10/2008	12:00 AM	Reschedule / Correction	call 867-7258 WHAT IS VENT IN CONF ROOM FOR? TEST PLUMB AND PROTECT THROUGH METAL STUDS. SECURE WATER HEATER. SEE PLAN SEPARATE COPPER WATER LINES FROM ELECT. INSULATE WATER LINES.

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
94503		Nelson, Jason	Building	12/16/2008	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Re-Four Way	12/16/2008	12:00 AM	None / Approved	#94307

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
94620		Nelson, Jason	Building	12/19/2008	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Sheetrock	12/19/2008	12:00 AM	Reschedule / Correction	AM at new door run 2 layers of rock to backside of rock at existing corridor

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
94692		Hardy, Jim	Building	12/23/2008	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Re-Sheetrock	12/23/2008	12:00 AM	None / Approved	#94620

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
94843		Nelson, Jason	Building	12/31/2008	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Sheetrock	12/31/2008	12:00 AM	Reschedule / Correction	NEED TO FIRECAULK ALL PENETRATIONS BEFORE SHEETROCKING LID.

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
94978		Hardy, Jim	Building	1/8/2009	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Re-Sheetrock	1/8/2009	12:00 AM	None / Approved	#94843

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
95265		Nelson, Jason	Building	1/16/2009	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Ceiling Grid	1/16/2009	12:00 AM	None / Approved	PM call 850-7488

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
95511		Nelson, Jason	Building	1/27/2009	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Commercial Check List	1/27/2009	12:00 AM	None / Notified	AM
Final	1/27/2009	12:00 AM	Reschedule / Correction	AM ADDRESS ADA ACCESS FINISH INSTALLING EXIT SIGNS TEST EMERGENCY LIGHTING PROVIDE CLOSERS ON MAG DOORS

Inspection

Sched ID	Insp Sched Desc	Inspector	Group	Date	Time	Insp Sched Desc
97893		Nelson, Jason	Building	4/23/2009	12:00 AM	

Tasks

InspectionType	Date	Time	Tasks / Results	Comments
Re-Final	4/23/2009	12:00 AM	None / Approved	#95511 call 850-7488



City of South Jordan

Building and Safety Division

Temporary Certificate of Occupancy

This certificate issued pursuant to the requirements of Section 109 of the Uniform Building Code certifying that at the time of issuance this structure was in compliance with the various ordinances of the City regulating building construction or use for the following address.

Building Address: **4700 DAYBREAK VIEW PKWY W, Apt. (11300 S)**

Project Number: **2007-8702**

Permits: 35537

Commercial New

5/30/2007 12:00:00 AM

Tenant Name: * **SAHARA -**

Tenant Address: **801 N 500 W SUITE 300 WEST BOUNTIFUL UT 84087**

Description: **DAYBREAK CORPORATE CENTER/PARKING STRUCTURE
FOOTING/FOUNDATION ONLY PERMIT ISSUED 1/31/07
FULL BUILDING PERMIT ISSUED 5/10/07
TEMP C.O. ISSUED 9/11/08, EXPIRES 9/19/08**

Occupancy Type: **Commercial**

Const. Type: **Type IIB**

Square Feet:

APN: **1111111111**

Tract Number: **DAYBREAK**

Lot Number: **OFFICE BLDG/PARKING STRUCTURE**

Date: **9/10/08**

Expires: **9/19/08**

Approved By:

Building Official

This Certificate shall be posted in a conspicuous place on the premises and shall not be removed except by the Building Official.

Building Project Inspection History Report



City of South Jordan

Building Division

1600 W Towne Center Drive
 South Jordan, UT 84065
 801-254-3742
<http://www.southjordancity.org>

Project #: 2007-8702

Address: 4700 DAYBREAK PKWY W, Apt. (11300 S)

Project Description: RIO TINTO/DAYBREAK CORPORATE CENTER & PARKING STRUCTURE
FOOTING/FOUNDATION ONLY PERMIT ISSUED 1/31/07
FULL BUILDING PERMIT ISSUED 5/10/07
ROADWAY IMPACT FEES \$93,487.84 WAIVED

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
70863	35537		Nelson, Jason	Building	3/12/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	3/12/2007	12:00 AM	Reschedule / Correction	@1:00 GRIDS A-D ON LINE 1 LINES 1-8 ON GRID A 1. ENG HAS SIGNED OFF ON OVER EXCAVATION OF SPOT FOOTINGS PENDING AMEC APPROVAL. PROVIDE BOTH LETTERS TO RESOLVE.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
71184	35537		Day, Cory	Building	3/21/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	3/21/2007	12:00 AM	None / Partial Approval	Footling, Grid D from 1 to 6.5 spot checked, all good Approval pending special inspector's report
Foundation/Ufer Ground	3/21/2007	12:00 AM	None / N/A	Grid 1 from A to D contractor will re-schedule when piers are resolved with engineer

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
71432	35537		Day, Cory	Building	3/26/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	3/26/2007	12:00 AM	None / Partial Approval	Approval pending special inspector's report Foundation- grid a 1 to 7 grid 1 a to d

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
71771	35537		Day, Cory	Building	4/2/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/2/2007	12:00 AM	None / Partial Approval	Footling at Grid PA from grid P1 to P13 Spot checked only, all bar appears good except for foundation wall dowels. Approval pending special inspector's report.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
71945	35537		Day, Cory	Building	4/6/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/6/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report spot checked only, retaining wall footlings from grid p3 to p5 on grid pc and from grid pb to pb on grid p3 all bar appeared to be in-place for spot check only

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72109	35537		Day, Cory	Building	4/10/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/10/2007	12:00 AM	None / Partial Approval	Footlings @ Grid PD from grid P1 to P13 Spot checked only, all appears good except depths of spot footing 7, special inspector to confirm depths

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72340	35537		Day, Cory	Building	4/13/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/13/2007	12:00 AM	None / Partial Approval	Approval pending special inspector's report Foundation from on grid PA from grid P1 to P13

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72360	35537		Day, Cory	Building	4/17/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/17/2007	12:00 AM	None / Partial Approval	Approval pending special inspectors report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72498	35537	found	Day, Cory	Building	4/18/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	4/18/2007	12:00 AM	None / Partial Approval	Approval pending special Inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72592	35537		Day, Cory	Building	4/19/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/19/2007	12:00 AM	None / Partial Approval	approval pending special inspectors report Footling at grid PC from grid 5 to 7 Grid PB from grid 3 to 7 spot checked only, bar incomplete

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72642	35537		Day, Cory	Building	4/20/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/20/2007	12:00 AM	None / Assigned	@8:30

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72744	35537		Day, Cory	Building	4/23/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/23/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report
Foundation/Ufer Ground	4/23/2007	12:00 AM	None / Partial Approval	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72793	35537		Day, Cory	Building	4/24/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/24/2007	12:00 AM	Reschedule / Partial Approval	approval pending special inspector's report Watch depths of footings.
Foundation/Ufer Ground	4/24/2007	12:00 AM	None / Partial Approval	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
72981	35537		Day, Cory	Building	4/27/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	4/27/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report
Foundation/Ufer Ground	4/27/2007	12:00 AM	None / Partial Approval	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73190	35537		Day, Cory	Building	5/2/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	5/2/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73251	35537		Day, Cory	Building	5/3/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	5/3/2007	12:00 AM	Reschedule / Partial Approval	Area "A" moment frame footings, approval pending special inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73302	35537		Day, Cory	Building	5/4/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	5/4/2007	12:00 AM	Reschedule / Correction	approval pending special inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73557	35537		Nelson, Jason	Building	5/10/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	5/10/2007	12:00 AM	None / Approved	@8:30 S.I. REPORT TO VERRIFY DISTANCE OF STEEL TO FORMS S.I. REPORT TO VERRIFY ALL STEEL IS PER PLAN
Ground Plumbing	5/10/2007	12:00 AM	Reschedule / Correction	@8:30 *grease lines* SLEEVE PIPE THROUGH FOUNDATION WALL. NOTE: ALL PIPE MUST BE PROPERLY BEDDED AT TIME OF INSPECTION

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73617	35537		Nelson, Jason	Building	5/11/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	5/11/2007	12:00 AM	Reschedule / Correction	@8:30 unable to make pour due to staff meeting. provide S.I. report.
Foundation/Ufer Ground	5/11/2007	12:00 AM	Reschedule / Correction	@8:30 unable to make pour due to staff meeting. provide S.I. report.
Re-Ground Plumbing	5/11/2007	12:00 AM	None / Approved	@8:30

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73786	35537		Nelson, Jason	Building	5/15/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Plumbing	5/15/2007	12:00 AM	None / Approved	UNDER GROUND PLUMB FOR ROOF DRAINS

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
73821	35537		Day, Cory	Building	5/16/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	5/16/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report
Foundation/Ufer Ground	5/16/2007	12:00 AM	None / Partial Approval	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74062	35537		Nelson, Jason	Building	5/21/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	5/21/2007	12:00 AM	None / Approved	LINE PA GRIDS P7-P13 FOR COLUMNS LINES PB-PC GRID P12 SPOT FOOTINGS
Ground Plumbing	5/21/2007	12:00 AM	None / Approved	CONTRACTOR TO HOLD TEST FOR 15 MIN CONTRACTOR TO PROVIDE EXPANSION RELIEF AT FLOOR LINE

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74431	35537	foot	Nelson, Jason	Building	5/29/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	5/29/2007	12:00 AM	Reschedule / Correction	1. need to provide breakout bars for elevator shaft. do not wet set and do not bend after wall is cured. 2. s.i. to verify steel
Footling/Ufer Ground	5/29/2007	12:00 AM	Reschedule / Correction	@8:00 1. at pier provide square bottom footings. 2. s.i. to verify all steel

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74478	35537		Nelson, Jason	Building	5/30/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Plumbing	5/30/2007	12:00 AM	None / Not Ready	AM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74569	35537		Day, Cory	Building	5/31/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	5/31/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report footlings at grid P1 x PA to PD Grid P2 x PC and P2 x PB

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74633	35537		Day, Cory	Building	6/1/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	6/1/2007	12:00 AM	Reschedule / Partial Approval	approval pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74716	35537		Day, Cory	Building	6/4/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footling/Ufer Ground	6/4/2007	12:00 AM	None / Partial Approval	pending special inspector approval
Masonry	6/4/2007	12:00 AM	None / Partial Approval	pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
74851	35537		Day, Cory	Building	6/6/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	6/6/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
75302	35537		Beck, Dennis	Building	6/15/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Plumbing	6/15/2007	12:00 AM	None / Approved	AM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
75639	35537		Nelson, Jason	Building	6/22/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Plumbing	6/22/2007	12:00 AM	None / Approved	AM NORTH BUILDING: UNDERGROUND PLUMB FOR ROOFDRAINS ON SOUTH SIDE OF BUILDING

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
75709	35537	footing	Day, Cory	Building	6/25/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footing/Ufer Ground	6/25/2007	12:00 AM	None / Partial Approval	approval pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
76019	35537	plumb	Nelson, Jason	Building	7/2/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Plumbing	7/2/2007	12:00 AM	None / Approved	PM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
76357	35537		Day, Cory	Building	7/10/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	7/10/2007	12:00 AM	None / Partial Approval	approval pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
76483	35537		Day, Cory	Building	7/11/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Ground Plumbing	7/11/2007	12:00 AM	None / Approved	Ground floor bathroom for Area A adjusted and moved (cleared earlier), test good
Slab on grade	7/11/2007	12:00 AM	None / Partial Approval	3rd Level deck reinforcement from grid 1 to grid 7 appears to be per plan Approval pending special inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
76650	35537		Day, Cory	Building	7/16/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	7/16/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report spot checked bar for elevated slab (3rd floor), all appears good
Structural Steel	7/16/2007	12:00 AM	None / Partial Approval	approval pending special inspector's report spot checked bar for elevated slab (3rd floor), all appears good

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
76764	35537		Day, Cory	Building	7/17/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	7/17/2007	12:00 AM	None / Partial Approval	approval pending review of special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
77159	35537		Day, Cory	Building	7/27/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	7/27/2007	12:00 AM	None / Partial Approval	Approval pending special inspector's report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
77493	35537		Day, Cory	Building	8/3/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Slab on grade	8/3/2007	12:00 AM	None / Partial Approval	@PM, grids A-D Spot checked only, approval pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
77580	35537	rebar	Day, Cory	Building	8/7/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	8/7/2007	12:00 AM	None / Partial Approval	approval pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
77938	35537		Day, Cory	Building	8/13/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Structural Steel	8/13/2007	12:00 AM	None / Assigned	*include Boyd on this inspection*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
78163	35537		Day, Cory	Building	8/16/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	8/16/2007	12:00 AM	None / Assigned	@anylme

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
78172	35537	exterior framin	*, Andrew	Building	8/16/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	8/16/2007	12:00 AM	Reschedule / Partial Approval	Partial framing on west end, see attachment for coments and concerns.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
78480	35537		Day, Cory	Building	8/22/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Stucco	8/22/2007	12:00 AM	None / Partial Approval	spot checked areas ready on west side of building, no problems noted Will spot check when on-site for other inspections.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
78910	35537		Nelson, Jason	Building	8/31/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	8/31/2007	12:00 AM	None / Partial Approval	call 808-3889 connection of outside walls to structure. walls being connected with pins not welds. per contracor this is being address with boyd.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
78983	35537		Day, Cory	Building	9/4/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	9/4/2007	12:00 AM	None / Partial Approval	spot checked re-bar and post tensioning for deck to be poured. Approval pending report from special inspector

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
79750	35537		Nelson, Jason	Building	9/21/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Stucco	9/21/2007	12:00 AM	None / Cancelled	CANCELLED BY CONTRACTOR

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
79791	35537		Nelson, Jason	Building	9/21/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	9/21/2007	12:00 AM	None / Approved	ELECT IN SUSPENDED SLAB 2nd LEVEL
Rebar	9/21/2007	12:00 AM	None / Correction	tension cable for elevated deck 2nd LEVEL DECK 1. PROVIDE S.I. REPORT FOR CABLE SIZE AND LOCATION 2. PROVIDE S.I. REPORT FOR STEEL SIZE AND LOCATION IN CONCRETE BEAMS.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
80048	35537		Day, Cory	Building	9/27/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	9/27/2007	12:00 AM	Reschedule / Partial Approval	Framing on the 1st, 2nd and 3rd floors West wall on north wing passes Knee bracing for exterior walls at roof attachment needs to be secured to roof in an approved manner.
Gas Line	9/27/2007	12:00 AM	None / Approved	
Stucco	9/27/2007	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
80300	35537		Day, Cory	Building	10/3/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	10/3/2007	12:00 AM	None / Approved	Approved- Roof deck connections
Stucco	10/3/2007	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
80549	35537		Day, Cory	Building	10/9/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Elevated Slab	10/9/2007	12:00 AM	None / Partial Approval	Post Tensioned elevated slab- pour #8 Spot checked only, approval pending special inspector report Inspection Link: http://com2.govsystems.com/CDPReportServer?/CDPSouthJordan_v2/BLDG_InspectionHistory&rs:Command=Render&ProjectID=8702

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
81035	35537		Beck, Dennis	Building	10/19/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	10/19/2007	12:00 AM	None / Assigned	@PM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
81088	35537		Beck, Dennis	Building	10/22/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	10/22/2007	12:00 AM	None / Approved	ON going floor/roof electrical system installed with smurf tubing. Lights.OK to place concrete and to continue.
Plumbing	10/22/2007	12:00 AM	None / N/A	plumbing not impacted by this placement, OK to proceed

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
81159	35537		Nelson, Jason	Building	10/23/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	10/23/2007	12:00 AM	None / Not Ready	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
81829	35537		Day, Cory	Building	11/2/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	11/2/2007	12:00 AM	None / Partial Approval	spot check bar only for post tensioned deck, Pour #10 approval pending special inspector report

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
81882	35537		Day, Cory	Building	11/8/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	11/8/2007	12:00 AM	None / Assigned	PM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
81999	35537		Nelson, Jason	Building	11/13/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four Way (Frame, Elec, Plbg, Mech, Gas Line, Sheathing)	11/13/2007	12:00 AM	Reschedule / Correction	A area only. 1. in N.E. stairwell repair fire wall penetrations main floor. 2. exit corridor at N.E. stairwell address mechanical and plumbing penetrations main floor. 3. test roof drains. 4. support long ceiling joists in restrooms. 5. seal all elevator shaft penetrations also tape seams. 6. seal all floor - floor penetrations. 7. finish framing 1st and 2nd floor restrooms also 3rd floor. 8. finish framing walls 3rd floor restroom.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82171	35537		Day, Cory	Building	11/15/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	11/15/2007	12:00 AM	None / Cancelled	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82180	35537		Day, Cory	Building	11/16/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footing/Ufer Ground	11/16/2007	12:00 AM	None / Cancelled	PM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82234	35537		Day, Cory	Building	11/19/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Elevated Slab	11/19/2007	12:00 AM	None / Partial Approval	approval pending special inspector (pour #10, 2nd half per plans)
Footing/Ufer Ground	11/19/2007	12:00 AM	Reschedule / Correction	service yard footings, approval pending special inspector's report footings spot checked, contractor still in process of completing bar provide updated plans for service yard to city for approval

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82570	35537		Nelson, Jason	Building	11/28/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	11/28/2007	12:00 AM	None / Cancelled	PM CANCELLED BY CONTRACTOR

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82692	35537		Day, Cory	Building	11/30/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	11/30/2007	12:00 AM	None / Assigned	@8:30 *elevator*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82739	35537		Hunting, Boyd	Building	11/30/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	11/30/2007	12:00 AM	None / Approved	Area A level 1 core bathroom & core area OK to sheetrock as soon as fire Marshal has approved sprinkler test and his inspection. Area b column in chase next to stairs is required to be protected as it is in side of chase. Corridors exiting stairwell must maintain same firerating as stairwell out to the public way.
Framing	11/30/2007	12:00 AM	None / Approved	Area A level 1 core bathroom & core area OK to sheetrock as soon as fire Marshal has approved sprinkler test and his inspection. Area b column in chase next to stairs is required to be protected as it is in side of chase. Corridors exiting stairwell must maintain same firerating as stairwell out to the public way.
Mechanical	11/30/2007	12:00 AM	None / Approved	Area A level 1 core bathroom & core area OK to sheetrock as soon as fire Marshal has approved sprinkler test and his inspection. Area b column in chase next to stairs is required to be protected as it is in side of chase. Corridors exiting stairwell must maintain same firerating as stairwell out to the public way.
Plumbing	11/30/2007	12:00 AM	None / Approved	Area A level 1 core bathroom & core area OK to sheetrock as soon as fire Marshal has approved sprinkler test and his inspection. Area b column in chase next to stairs is required to be protected as it is in side of chase. Corridors exiting stairwell must maintain same firerating as stairwell out to the public way.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82797	35537		Beck, Dennis	Building	12/4/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	12/4/2007	12:00 AM	Reschedule / Correction	1. There is a gas line (pastic pipe) that is at present running over the underground conduit this must be removed and re-run without passing either under or over the electrical system. Install the tracer wire along side of the gas line and terminate at location marked on the building complying with the above issues. Do not cover until addressed. The way it is now, it would be untraceable as it passes over the electrical system.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82898	35537		Nelson, Jason	Building	12/6/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four Way (Frame, Elec, Plbg, Mech, Gas Line, Sheathing)	12/6/2007	12:00 AM	Reschedule / Correction	**Area A, 2nd & 3rd floors** 1. FIRECAULK PLUMB PENETRATIONS ALL FLOORS 2. PROVIDE VERT GRABBAR BLOCKING IN RESTROOMS 3. INSUL ALL WATER LINES 4. FIRESTOP ALL FLOOR TO FLOOR PENETRATIONS 5. SEIZMIC BRACE ALL DWV 6. AT J-BOX FOR DAMPERS REPAIR FIREWALL

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
82925	35537		Nelson, Jason	Building	12/7/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Four Way	12/7/2007	12:00 AM	Reschedule / Completed	AM 2,3 floor core area. also inspected heat pump loop pressures. need to repair sheetrock at j-box 2nd floor for fire dampers.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83040	35537		Day, Cory	Building	12/11/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Rebar	12/11/2007	12:00 AM	None / Partial Approval	talked to structural engineer on phone, he claims he will approve reinforcement in the east and north walls of service yard with bar as is, (per schedule in structural notes, with no extra for openings, top and bottom of wall etc.) this will be approved when rfi recieved from engineer

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83095	35537		Day, Cory	Building	12/12/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Insulation	12/12/2007	12:00 AM	None / Approved	fan rooms, Area A and Area C

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83154	35537		Day, Cory	Building	12/13/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footing/Ufer Ground	12/13/2007	12:00 AM	None / Assigned	@PM
Insulation	12/13/2007	12:00 AM	None / Assigned	@PM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83175	35537		Nelson, Jason	Building	12/14/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Plumbing	12/14/2007	12:00 AM	None / Partial Approval	AM DWV AND WATER DIST TESTS AREA C 1st, 2nd, AND 3rd FLOORS.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83290	35537		Day, Cory	Building	12/18/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	12/18/2007	12:00 AM	None / Assigned	@no time specified *service yard*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83412	35537		Nelson, Jason	Building	12/21/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four Way (Frame, Elec, Plbg, Mech, Gas Line, Sheathing)	12/21/2007	12:00 AM	None / Approved	*bathrooms on levels 1,2, Area C* 1- Complete installing grab bars and water heater protection no other inspection needed

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83470	35537	4 way	Nelson, Jason	Building	12/27/2007	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Four Way (Frame, Elec, Plbg, Mech, Gas Line, Sheathing)	12/27/2007	12:00 AM	None / Approved	3rd FLOOR RESTROOMS IN AREA C.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83599	35537		Nelson, Jason	Building	1/2/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Plumbing	1/2/2008	12:00 AM	None / Partial Approval	area A and part of area B by elevator main dwv lines 1st and 2nd floor.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83699	35537		Nelson, Jason	Building	1/4/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Insulation	1/4/2008	12:00 AM	Reschedule / Correction	INSULATION ON SOUTH PENTHOUSE SHOW THAT R-10 INSULATION IS PER COM-CHECK
Plumbing	1/4/2008	12:00 AM	None / Approved	AM *waste and vent areas B and C*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83735	35537		Nelson, Jason	Building	1/7/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-insulation	1/7/2008	12:00 AM	None / Approved	Insulation on south penhouse approved

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83871	35537		Nelson, Jason	Building	1/11/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Plumbing	1/11/2008	12:00 AM	None / Partial Approval	AM *roof drains - area C, B, AND PARTIAL ON AREA A*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
83943	35537		Nelson, Jason	Building	1/15/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Firewall	1/15/2008	12:00 AM	Reschedule / Correction	fire protection of steel columns and beams in chase by stairwell in area B. 1. work done per UL N514. have plans examiner approve.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84167	35537		Nelson, Jason	Building	1/25/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Insulation	1/25/2008	12:00 AM	None / Approved	AM *3 rooms in penthouse*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84318	35537		Nelson, Jason	Building	2/1/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footing/Ufer Ground	2/1/2008	12:00 AM	None / Approved	@9:00 *planter boxes* CONTRACTOR WAS TOLD TO MAKE KEYWAY IN TOP OF FOOTING AND TO OFF-SET BAR FOR WALL.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84398	35537		Hunting, Boyd	Building	2/5/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footing/Ufer Ground	2/5/2008	12:00 AM	None / Approved	@3:30 *planter boxes*
Foundation/Ufer Ground	2/5/2008	12:00 AM	None / Approved	@3:30 *planter boxes*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84425	35537		Nelson, Jason	Building	2/6/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Power to Panel	2/6/2008	12:00 AM	Reschedule / Correction	1. SECURE MAIN DISCONNECT CABINET 2. CONNECT FEEDERS AT MAIN CABINET 3. MAKEUP SUB PANELS 4. CHECK AND LABEL ALL LUG TORQUES 5. NEED LOCKSET 3RD FLOOR. OK TO CLEAR.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84579	35537	footing	Vreeken, Kent	Building	2/13/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Footing/Ufer Ground	2/13/2008	12:00 AM	None / Approved	@11:30 planter boxes between building & parking structure.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84643	35537		Hunting, Boyd	Building	2/15/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Foundation/Ufer Ground	2/15/2008	12:00 AM	None / Approved	@1:00 *planter boxes between bldg & parking* no structural issue OK to pore.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84700	35537		Nelson, Jason	Building	2/20/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Power to Panel	2/20/2008	12:00 AM	Reschedule / Correction	FINISH BOLTING SWITCH GEAR MAKE UP SUB PANELS

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
84895	35537		Nelson, Jason	Building	2/27/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	2/27/2008	12:00 AM	None / Partial Approval	AM *transformer 1st floor* inspected by Boyd First floor area A panel room OK to energize. Need to verify torque on feeder connection at transformers in other area panel rooms in rest of building.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
85064	35537		Hunting, Boyd	Building	3/5/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Electrical	3/5/2008	12:00 AM	None / Approved	Transformer s for 1st,2nd,and 3rd floor electrical room in areas A and C. Feed cable and bonding from panels to transformers to sub panels is complete just need to finish panel circuits and labeling.
Re-Power to Panel	3/5/2008	12:00 AM	None / Approved	*transformers area A & C 3 levels*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
85379	35537	p to p	Hardy, Jim	Building	3/17/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Power to Panel	3/17/2008	12:00 AM	None / Approved	Construction Trailer- AM

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
85448	35537		Nelson, Jason	Building	3/19/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	3/19/2008	12:00 AM	None / Approved	*machine room* ELECT AND FRAMING FOR ELEVATOR EQUIPMENT ROOM AT PARKING STRUCTURE. ELECT AND FRAMING FOR EAST AND WEST ENTRY *1. NEED TO PROVIDE ACCESS INTO CEILING AT EAST ENTRY.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
85537	35537		Nelson, Jason	Building	3/21/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	3/21/2008	12:00 AM	None / Approved	Area B Elevator shafts 1 & 2 all 3 levels AFTER FIRECAULKING IS COMPLETE WILL NEED TO CALL FOR INSPECTION INSULATION ON EAST ENTRY.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
85649	35537		Nelson, Jason	Building	3/25/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	3/25/2008	12:00 AM	None / Approved	*southeast corner canopy* FRAMING AND ELECT INSPECTED.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
85769	35537		Nelson, Jason	Building	3/31/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Framing	3/31/2008	12:00 AM	None / Approved	AM *elevator 1-4 floors* FRONT WALL FRAMING AT ELEVATOR NEED TO CHECK TO SEE IF BEAMS IN SHAFT NEED TO BE FIRE RATED.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
86163	35537		Nelson, Jason	Building	4/15/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final Plumbing	4/15/2008	12:00 AM	Reschedule / Correction	1. LOCATE BOND FOR WATERLINE 2. GET CITY TO APPROVE WATERLESS URINALS
Final Mechanical	4/15/2008	12:00 AM	Reschedule / Correction	call 809-9513 1. IN PENTHOUSES PULLBOXES NEED COVERS 2. ADDRESS BACKFLOW PROTECTION ON COOLERS IN PENTHOUSES 3. IN PENTHOUSES PROVIDE CLEARANCE FROM HEATER VENTS AND RE-PLUMB GASLINES WITH DRIP LEGS AND TEST TEES.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
86240	35537		Nelson, Jason	Building	4/17/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final Mechanical	4/17/2008	12:00 AM	Reschedule / Correction	IN NORTH PENTHOUSE MOVE ELECT TO ROOM HEATER FROM VENT. WILL CHECK AT FINAL
Re-Final Plumbing	4/17/2008	12:00 AM	None / Approved	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
86851	35537		Nelson, Jason	Building	5/6/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Electric	5/6/2008	12:00 AM	None / Assigned	AM *mechanical rooms & solar panels on roof*

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
87248	35537		Nelson, Jason	Building	5/15/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Insulation	5/15/2008	12:00 AM	None / Partial Approval	*3rd level* SECTION B NOT READY I HAVE A CONCERN ABOUT HOW INSULATION WILL BE SECURED IN FIR-OUT WALLS AND IN TALL WALLS. ASK ARCH. IF WE NEED TO DO SOMETHING TO SECURE INSULATION FROM SAG OR FALLING BETWEEN WALLS.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
87641	35537		Nelson, Jason	Building	5/27/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Insulation	5/27/2008	12:00 AM	None / Approved	2ND FLOOR INSULATION NEED TO INSTALL VAPOR BARRIER WILL CHECK ON T.I INSPECTION.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91161	35537		Nelson, Jason	Building	9/4/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Final	9/4/2008	12:00 AM	Reschedule / Correction	FINAL INSPECTION ON PARKING STRUCTURE AND EXTERIOR OF SHELL. 1. MAX OPENING ON CABLE GUARD LESS THAN 4" 2. NEED TO CHECK ON REQUIRED SIGNAGE FOR PARKING STRUCTURE LIKE HEIGHT RESTRICTIONS AND FLOOR LEVELS 3. GUARD BY ELEVATOR ON 3 FLOOR MAX OPENING LESS THAN 4" 4. COMPLETE TRIM ON ELEVATOR 5. IS ELEVATOR EQUIPMENT ROOM RATED? 6. NEED TO TEST BACK UP POWER 7. NEED TO PROTECT ELECT EQUIPMENT FROM DAMAGE 8. POST ADDRESS ON BUILDING 9. PROVIDE EXTERIOR HANDRAILS FOR BUILDING 10. NEED TO CHECK ON REQUIREMENTS FOR PROJECTIONS OVER PUBLIC WAY 11. ON EAST SIDE AT SOUTH LIGHT EXTEND ELECT BOX TO FIXTURE AND SEAL EXTERIOR WALL PENETRATION. 12. NEED TO CHECK IF SCREENS ON ROOF DRAINS ARE ALLOWED.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91230	35537		Nelson, Jason	Building	9/8/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/8/2008	12:00 AM	Reschedule / Correction	PM COMPLETE ALL ITEMS LISTED ON INSPECTION # 91161 PLUS AT THE THIRD FLOOR AREA ONLY 1. BONDING AND GROUNDING OF ALL SUB-PANELS ADDRESS 2. THE EGRESS SIGNAGE TWO MUST BE VISABLE AT ALL LOCATIONS 3. ADDRESS THE DRINKING FOUNTAIN ARE TWO REQUIRED FOR ADA 4. CHECK THE REQUIREMENT FOR ADA RESTROOM DOORS SPACE 5. CHECK ALL WORK STATION OUTLETS SOME NOT FUNCTIONING NOTE: BACK UP POWER GENERATOR CAME ON LINE IN LESS THAN 10 SECONDS 2.

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91325	35537		Nelson, Jason	Building	9/9/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/9/2008	12:00 AM	Reschedule / Correction	<p>FINAL INSPECTION ON PARKING STRUCTURE AND EXTERIOR OF SHELL.</p> <ol style="list-style-type: none">1. MAX OPENING ON CABLE GUARD LESS THAN 4"2. GUARD BY ELEVATOR ON 3 FLOOR MAX OPENING LESS THAN 4"3. COMPLETE TRIM ON ELEVATOR4. IS ELEVATOR EQUIPMENT ROOM RATED?5. NEED TO TEST BACK UP POWER6. NEED TO PROTECT ELECT EQUIPMENT FROM DAMAGE7. POST ADDRESS ON BUILDING8. PROVIDE EXTERIOR HANDRAILS FOR BUILDING9. ON EAST SIDE AT SOUTH LIGHT EXTEND ELECT BOX TO FIXTURE AND SEAL EXTERIOR WALL PENETRATION. <p>AT THE THIRD FLOOR AREA ONLY</p> <ol style="list-style-type: none">11. BONDING AND GROUNDING OF ALL SUB-PANELS ADDRESS12. EXIT SIGNS AND EMERGENCY LIGHTING STILL BEING COMPLETED WILL CHECK LATER13. ADDRESS THE DRINKING FOUNTAIN ARE TWO REQUIRED FOR ADA14. CHECK THE REQUIREMENT FOR ADA RESTROOM DOORS SPACE15. SMOKE SEAL FIRE DOORS ALSO ALL DOORS IN RATED AREAS NEED TO BE LABELED.16. EXIT PASSAGE WAYS ON 1st FLOOR NEEDS RATED CEILING OR PROVIDE A WAY TO REMOVE ALL PLUMB, ELEC, AND MECH FROM AREA.17. COMPLETE EXIT PASSAGE WAY ON MAIN FLOOR TO PROVIDE COMPLETE ENVELOPE.18. PROVIDE PROPER CLEARANCES FOR SANITARY HARDWARE IN RESTROOMS19. ON ROOF BOLT DOWN ALL EQUIPMENT IN PENTHOUSE20. PROTECT ELECT FROM DAMAGE AT ROOFTOP GROUNDING SYSTEM21. CHECK STAIR WELL SIGNAGE

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91366	35537		Beck, Dennis	Building	9/10/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/10/2008	12:00 AM	None / Cancelled	Ty went out an inspection was not done only a consultation

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91408	35537		Nelson, Jason	Building	9/11/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/11/2008	12:00 AM	Reschedule / Correction	<p>FINAL INSPECTION ON PARKING STRUCTURE AND EXTERIOR OF SHELL.</p> <ol style="list-style-type: none"> 1. MAX OPENING ON CABLE GUARD LESS THAN 4" 2. GUARD BY ELEVATOR ON 3 FLOOR MAX OPENING LESS THAN 4" 3. COMPLETE TRIM ON ELEVATOR 4. IS ELEVATOR EQUIPMENT ROOM RATED? 5. NEED TO TEST BACK UP POWER 6. NEED TO PROTECT ELECT EQUIPMENT FROM DAMAGE 7. POST ADDRESS ON BUILDING 8. PROVIDE EXTERIOR HANDRAILS FOR BUILDING 9. ON EAST SIDE AT SOUTH LIGHT EXTEND ELECT BOX TO FIXTURE AND SEAL EXTERIOR WALL PENETRATION. <p>AT THE THIRD FLOOR AREA ONLY</p> <ol style="list-style-type: none"> 11. BONDING AND GROUNDING OF ALL SUB-PANELS ADDRESS 12. EXIT SIGNS AND EMERGENCY LIGHTING STILL BEING COMPLETED WILL CHECK LATER 13. ADDRESS THE DRINKING FOUNTAIN ARE TWO REQUIRED FOR ADA 14. CHECK THE REQUIREMENT FOR ADA RESTROOM DOORS SPACE 15. SMOKE SEAL FIRE DOORS ALSO ALL DOORS IN RATED AREAS NEED TO BE LABELED. 16. EXIT PASSAGE WAYS ON 1st FLOOR NEEDS RATED CEILING OR PROVIDE A WAY TO REMOVE ALL PLUMB, ELEC, AND MECH FROM AREA. 17. COMPLETE EXIT PASSAGE WAY ON MAIN FLOOR TO PROVIDE COMPLETE ENVELOPE. 18. PROVIDE PROPER CLEARANCES FOR SANITARY HARDWARE IN RESTROOMS 19. ON ROOF BOLT DOWN ALL EQUIPMENT IN PENTHOUSE 20. PROTECT ELECT FROM DAMAGE AT ROOFTOP GROUNDING SYSTEM 21. CHECK STAIR WELL SIGNAGE

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91517	35537		Nelson, Jason	Building	9/15/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/15/2008	12:00 AM	Reschedule / Correction	<p>call 635-5563</p> <ol style="list-style-type: none"> 1. MAX OPENING ON CABLE GUARD LESS THAN 4" 2. GUARD BY ELEVATOR ON 3 FLOOR MAX OPENING LESS THAN 4" 3. COMPLETE TRIM ON ELEVATOR 4. IS ELEVATOR EQUIPMENT ROOM RATED? <p>ON BUILDING:</p> <ol style="list-style-type: none"> 5. COMPLETE RESTROOM SIGNAGE 6. ELEVATOR EQUIPMENT ROOMS TO BE 1HR RATED 7. NEED TO SEE IF DOORS IN LOBBY AND END OF EXIT PASSAGEWAY NEED TO HAVE A GRAB BARS 8. ADDRESS THE DRINKING FOUNTAIN ARE TWO REQUIRED FOR ADA 9. CHECK THE REQUIREMENT FOR ADA RESTROOM DOORS SPACE 10. SMOKE SEAL FIRE DOORS ALSO ALL DOORS IN RATED AREAS NEED TO BE LABELED. 11. EXIT PASSAGE WAYS ON 1st FLOOR NEEDS RATED CEILING OR PROVIDE A WAY TO REMOVE ALL PLUMB, ELEC, AND MECH FROM AREA. 12. PROVIDE PROPER CLEARANCES FOR SANITARY HARDWARE IN RESTROOMS

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91593	35537		Nelson, Jason	Building	9/16/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/16/2008	12:00 AM	None / Cancelled	call 635-5563 1. MAX OPENING ON CABLE GUARD LESS THAN 4" 2. GUARD BY ELEVATOR ON 3 FLOOR MAX OPENING LESS THAN 4" 3. COMPLETE TRIM ON ELEVATOR 4. IS ELEVATOR EQUIPMENT ROOM RATED? ON BUILDING: 5. COMPLETE RESTROOM SIGNAGE 6. ELEVATOR EQUIPMENT ROOMS TO BE 1HR RATED 7. NEED TO SEE IF DOORS IN LOBBY AND END OF EXIT PASSAGEWAY NEED TO HAVE A GRAB BARS 8. ADDRESS THE DRINKING FOUNTAIN ARE TWO REQUIRED FOR ADA 9. CHECK THE REQUIREMENT FOR ADA RESTROOM DOORS SPACE 10. SMOKE SEAL FIRE DOORS ALSO ALL DOORS IN RATED AREAS NEED TO BE LABELED. 11. EXIT PASSAGE WAYS ON 1st FLOOR NEEDS RATED CEILING OR PROVIDE A WAY TO REMOVE ALL PLUMB, ELEC, AND MECH FROM AREA. 12. PROVIDE PROPER CLEARANCES FOR SANITARY HARDWARE IN RESTROOMS

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91651	35537		Nelson, Jason	Building	9/17/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/17/2008	12:00 AM	None / Assigned	

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91676	35537		Nelson, Jason	Building	9/18/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	9/18/2008	12:00 AM	Reschedule / Correction	1. at parking structure cable guard there are temp fixes being provided at time of inspection. permanent will be installed on wed. 2. fire caulk penetrations and install elect box covers in elevator equipment rooms 3. doors in lobby and exit passage ways need either panic hardware or remove key locks 4. need to provide approval for drinking fountains 5. smoke seal rated doors 6. exit passage ways being built at time of inspection

Inspection

Schedule ID	Permit ID	Insp Sched Desc	Inspector	Group	Date	Time
91737	35537		Montalvo, Ty	Building	11/17/2008	12:00 AM

Tasks

Inspection Type	Date	Time	Tasks / Results	Comments
Re-Final	11/17/2008	12:00 AM	None / Approved	